

ID	Task Name	Duration	Start	Finish	2017		Qtr 4, 2017				Qtr 1, 2018			Qtr 2, 2018			Qtr 3, 2018			Qtr 4, 2018			Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019					
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov					
1	Survey & Field Research	90 days	Tue 9/5/17	Mon 1/8/18																																	
2	Preliminary P&P (40%)	60 days	Tue 9/5/17	Mon 11/27/17																																	
3	Pump Station & Right of Way	75 days	Tue 9/5/17	Mon 12/18/17																																	
4	Grinder Station Easement	90 days	Tue 9/5/17	Mon 1/8/18																																	
5	Final Design	60 days	Mon 11/27/17	Fri 2/16/18																																	
6	Permitting	75 days	Mon 11/27/17	Fri 3/9/18																																	
7	District & Legal Review	30 days	Mon 11/27/17	Fri 1/5/18																																	
8	Authorization to Bid	7 days	Thu 2/15/18	Fri 2/23/18																																	
9	Advertisement & Bidding	30 days	Thu 2/15/18	Wed 3/28/18																																	
10	Bid Review & Recommendation	7 days	Sun 4/1/18	Mon 4/9/18																																	
11	Contract Award & Pre-Construction	21 days	Mon 4/9/18	Mon 5/7/18																																	
12	Construction	365 days	Mon 5/7/18	Fri 9/27/19																																	
13	Project Close-out	45 days	Fri 9/27/19	Thu 11/28/19																																	
14																																					

Project: 2017-09-05 NED Sched
Date: Tue 9/5/17

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			